



Westford Water Department  
**Vine Brook Water System Replacement**  
 Preliminary Construction Schedule (subject to change)  
 August 17, 2018

ID	Task Name	Duration						2019	
			August	September	October	November	December	January	February
1									
2	<b><u>Construction Phase</u></b>	<b><u>4 days</u></b>	<b><u>Construction Phase</u></b>						
3	<b><u>Construction Start</u></b>	<b><u>1 day</u></b>	8/22 ★ Construction Start						
4	Install Erosion Control	3 days	8/23 ■ Install Erosion Control						
5									
6	<b><u>Water Main Installation</u></b>	<b><u>45 days</u></b>	<b><u>Water Main Installation</u></b>						
7	Vine Brook Road	4 wks	8/25 ■ Vine Brook Road						
8	Nonset Path	1 wk		9/14 ■ Nonset Path					
9	Nagog Lane	1 wk		9/19 ■ Nagog Lane					
10	Assabet Road	1 wk		9/24 ■ Assabet Road					
11	Bear Hill Terrace	1 wk		9/29 ■ Bear Hill Terrace					
12	Rail Tree Terrace	1 wk		10/4 ■ Rail Tree Terrace					
13									
14	<b><u>Water Services Installation</u></b>	<b><u>90 days</u></b>	<b><u>Water Services Installation</u></b>						
15	Vine Brook Road	15 days		9/14 ■ Vine Brook Road					
16	Nonset Path	5 days		9/29 ■ Nonset Path					
17	Nagog Lane	5 days		10/4 ■ Nagog Lane					
18	Assabet Road	5 days		10/9 ■ Assabet Road					
19	Bear Hill Terrace	5 days		10/14 ■ Bear Hill Terrace					
20	Rail Tree Terrace	5 days		10/19 ■ Rail Tree Terrace					
21	Interior plumbing connections	60 days		10/14 ■ Interior plumbing connections					
22									
23	<b><u>Paving and Cleanup</u></b>	<b><u>61 days</u></b>	<b><u>Paving and Cleanup</u></b>						
24	Complete trench paving and lawn restoration	60 days		9/14 ■ Complete trench paving and lawn restoration					
25	<b><u>Trench Paving Completed</u></b>	<b><u>1 day</u></b>				11/13 ★ Trench Paving Completed			