

## 2022 PFAS6 RESULTS SUMMARY TABLES

### PFAS6 Results for Forge Village Water Treatment Plant

Quarterly Compliance Period	Monitoring Period	PFAS6 Result (ng/L)	*Quarterly Average (ng/L)	PFAS6 MCL (ng/L)
Quarter 1, 2022	January	7.10	4.77	20
	February	3.80		
	March	3.40		
Quarter 2, 2022	April	3.60	4.70	20
	May	3.90		
	June	6.60		
Quarter 3, 2022	July	6.90	--	20
	August			
	September			
Quarter 4, 2022	October		--	20
	November			
	December			

### PFAS6 Results for Nutting Road Water Treatment Plant

Quarterly Compliance Period	Monitoring Period	PFAS6 Result (ng/L)	*Quarterly Average (ng/L)	PFAS6 MCL (ng/L)
Quarter 1, 2022	January	19.1	17.3	20
	February	15.4		
	March	17.4		
Quarter 2, 2022	April	17.6	16.8	20
	May	15.8		
	June	17.0		
Quarter 3, 2022	July	16.3	--	20
	August			
	September			
Quarter 4, 2022	October		--	20
	November			
	December			

\* Quarterly averages are calculated by adding the three-monthly sample results from within the quarter and dividing by three. If any sample result would cause the quarterly average to exceed the MCL, the PFAS6 MCL has been violated.

All results are in ng/L (ppt).

